

Please complete ONE (1) form for each SITE at which DHT SP Series Units are installed and return it to DHT for warranty validation within 30 days of start-up. After completion, e-mail this form to: WARRANTY@DHTNET.COM or fax to 718-386-7809.

| Completed by: | Date: | | | | | |
|--------------------------|-------------|--------|--|--|--|--|
| | | | | | | |
| UNIT AND LOCATION | | | | | | |
| | | | | | | |
| Installation Name: | Technician: | | | | | |
| | | | | | | |
| Street Address: | Company: | | | | | |
| | | | | | | |
| City, State, Zip: | | | | | | |
| | | | | | | |
| Phone#: | Fax#: | Email: | | | | |
| | | | | | | |
| DHT Sales Rep: | | | | | | |
| | | | | | | |
| EQUIPMENT CLASSIFICATION | | | | | | |
| | | | | | | |

| Choose the unit type and enter the serial number for each unit. Add additional in ADDITIONAL NOTES if needed. | | | | |
|---|--|--|--|--|
| | | | | |
| Model #: | | | | |
| | | | | |
| Serial #: | | | | |

| TEMPERATURE CALIBRATION Consult SUPERPLATE OM for temperature calibration procedure. | | | | |
|---|----------------|--|--|--|
| 1. What is the water heater setpoint? | °F | | | |
| 2. What is the integral setting? | °F | | | |
| 3. What is the gain setting? | °F | | | |
| 4. What is the valve maxium percentage | ·% | | | |
| 5. If used, what is the aquastat setting? (<i>Typically set 20 ^oF above unit setpoint</i>) | ⁰ F | | | |

| CONTROL BOX CONFIGURATION Please indicate if any changes have been made to the Factory Settings. | | | | | |
|---|---------------------|-----------------------|---------------------------|--------------------|-----------------------|
| Factory Settings | Factory Value | Field Value (Changes) | Factory Settings | Factory Value | Field Value (Changes) |
| Set Point | 140 ⁰ F | | Feed forward Gain | 1 | |
| Control Valve Open | Automatic | | Feed forward Lead Time | 5 | |
| Primary Alarm On/ Off | +Δ20 [°] F | | Feed forward Lag Time | 3 | |
| Secondary Alarm On/ Off | +Δ30 [°] F | | Aquastat (if used) | 180 [°] F | |
| Gain | 20 | | Pump Dev. High | 2 ⁰ F | |
| Integral | 360 | | Pump Dev. Low | 5 [°] F | |
| Derivative | 0 | | | | |



Additional Notes:

| DHT INTERNAL APPROVAL | | | | |
|------------------------|-------|--|--|--|
| DHT Engineer Sign-off: | Date: | | | |
| DHT Notes: | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |