



Steam Boiler Installation and Start-Up Checklist

General Information:

Sussman Boiler Model:	
Sussman Serial No.:	
National Board No.:	
Sussman Sales Representative:	
Start Up Company:	
Start Up Date:	
Start Up Technician:	
Start Up Technician Phone:	
Owner Name:	
Company Name:	
Address:	
State:	
Zip Code:	
Boiler Application:	

Inlet Water Specifications:

Water Inlet Pressure (min. 10 psig above operating pressure):	PSI
Boiler Application:	
Water Type:	<input type="checkbox"/> Untreated <input type="checkbox"/> Treated <input type="checkbox"/> RO <input type="checkbox"/> DI

Electrical Specifications:

Power Circuit Designed Voltage:	V	PH	HZ
Power Circuit Measured Voltage:	V		
Power Circuit Fuse Rating:	AMPS		
Control Circuit Designed Voltage:	V		
Control Circuit Measured Voltage:	V		
Control Circuit Fuse Rating:	AMPS		
Internal 120V Boiler Transformer Present:	<input type="checkbox"/> Yes <input type="checkbox"/> No		
All High Voltage Electrical Connections in the boiler are tightened to correct torque:	<input type="checkbox"/> Yes <input type="checkbox"/> No		
Wiring Diagram with Boiler:	<input type="checkbox"/> Yes <input type="checkbox"/> No		

Pressure Specifications:

Operating Pressure Control Set Point:	PSI
Operating Pressure Control Differential:	PSI
High Limit Pressure Control Set Point:	PSI
Pressure Control Test completed:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Safety Valve Max Pressure:	PSI

Check for Completion:

All Clearances are within requirements:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Boiler is in a properly insulated room to avoid freezing:	<input type="checkbox"/> Yes <input type="checkbox"/> No
No flammable or corrosive materials are close by:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Boiler is on a stable and level foundation:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Proper floor drainage is in place in case of boiler leakage:	<input type="checkbox"/> Yes <input type="checkbox"/> No
All plumbing is not leaking and water supply is unobstructed:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Boiler does not leak water on startup:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Low Water Level Sensor Test:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Aux Low Water Cutoff Test:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Is Installation, Operation & Maintenance Manual with the boiler:	<input type="checkbox"/> Yes <input type="checkbox"/> No

Notes:

Provide a copy of this form to the building owner, Sussman-ElectricBoiler Sales Representative and to Sussman-Electric Boiler at the address below or email to seb@dhtnet.com

PUR 103924



439 Main Road, Towaco, New Jersey 07082
(718) 386-6666 • 1-800-221-1522
sussmanboilers.com • Email: seb@dhtnet.com