

Completed by:

## SP SERIES INSTALLATION FORM

Date: \_\_\_\_\_

Please complete ONE (1) form for each SITE at which DHT SP Series Units are installed and return it to DHT for warranty validation within 30 days of start-up. After completion, e-mail this form to: WARRANTY@DHTNET.COM or fax to 718-386-7809.

UNIT AND LOCATION						
Installation Name: Technic	cian:					
Street Address: Compa						
City, State, Zip:	•					
	F 11					
Phone#: Fax#:	Email:					
DHT Sales Rep:						
EQUIPMENT CLA	SSIFICATION					
Choose the unit type and enter the serial number for each unit. Add a	dditional in ADDITIONAL NOTE	S if needed.				
Model #:						
Serial #:						
GENERAL INST	TALLATION	1 ,,				
1. Is the relief valve piped to drain or within 12" of floor?			□ Yes		□ No	
2. Is there an electrical service switch at or near the unit?			□ Yes		)	
3. Does any electrical conduit, ductwork or piping impede the serviceability of the unit or the ability to remove the sheet metal covers?			□ Yes		)	
4. Have all electrical components been verified for proper grounding?				□ No	)	
5. Has all communication wire been properly shielded?			□ Yes		)	
6. What is the system pressure?				□ No	)	
7. The system application is:   Potable Water   Process   Storage Tank   Other:   Other:						
8. Are all units installed in accordance with the clearances defined in the SUPERPLATE OM? If no, why?			□ Yes		□No	
9. If multiple units are installed in parallel, are they piped reversed return as per the SUPERPLATE			_ Va		= N=	
OM? If no, why?			□ Ye	!S	□ No	
FOR HEATERS USING A STORAGE TANK						
1. Storage tank is:	□ Stratified	□ Accumulator				
2. The tank has:	□ Baffle □ Dispersion Tube					
3. What is the storage tanks volume?						
4. What is the heater outlet temperature?	°F					



15. What is the boiler water pressure?

17. What is flow rate of the pump?

18. Has the flow been verified?

16. Does the SuperPlate have a dedicated boiler pump?

PHT HEAT TRANSFER, INC					
5. Position of aquastat:	□ Upper 1/3	□ Middle 1/3	□ Lower 1/3	□ No aquastat	
6. What is the aquastat temperature setting?		°F			
7. Does the aquastat control the pump between the tank & heater?	P				
8. Is a throttling valve installed between the pump and heater?	□ Yes		□No		
9. Is there a bypass loop around the pump?	□ Yes		□No		
10. What is the capacity of pump between the tank and heater?		GPM	1		
	-				
WATER HEATER	INSTALLATION				
1. Are isolation valves installed in the inlet piping?	□ Yes		□ No		
2. Are isolation valves installed in the outlet piping?	□ Yes		□ No		
3. Is a hose bib installed in the outlet piping?	□ Yes		□ №		
4. Are check valves installed in the cold water inlet?	□ Yes		□No		
5. Are check valves installed in the recirculation line?	□ Yes		□No		
6. Building recirculation is piped to:	□ Inlet Side of	Heater	□ None		
7. Record distance of building connections (ft) & co	old water feed		to the bank of unit (s)		
8. What are the maximum/ minimum design flow rates through the unit?	MAX	GPM	MIN	GPM	
8a. Were the maximum/ minimum flow rates verified?	□ Yes		□ No		
9. What is the design system flow rate?		GPM			
10. What is the design boiler plant delta T?		° F			
11. Is there a buffer tank used with the SUPERPLATE Heater?	□ Yes		□ No		
11a. If yes, is the buffer tank supplied by DHT?	□ Yes		□No		
11b. Number of buffer tank ports?	□ 2 Ports		□ 4 Ports		
11c. Buffer tank volume:	Gallons				
12. What is the setpoint?					
13. What is the high limit set to?					
14. What boiler water temp is being supplied?					

□ Yes

□ Yes

 $\; \square \; No$ 

 $\; \square \; No$ 



Factory Settings Factory Value Field Value (Changes) Factory Settings Factory Value Feed forward Gain 1  Control Valve Open Automatic Feed forward Lead Time Feed forward Lag Time Aquastat (if used) $180^{\circ}$ F	CONTROL BOX CONFIGURATION  Please indicate if any changes have been made to the Factory Settings.					
Control Valve Open Automatic Feed forward Lead Time 5  Primary Alarm On/ Off Lag Time 3  Secondary Alarm On/ Off + $\Delta 30^{\circ}F$ Aquastat (if used) 180 $^{\circ}F$	Field Value (Changes)					
Control Valve Open Automatic  Primary Alarm On/ Off  Secondary Alarm On/ Off $+\Delta 20^{\circ}F$ $+\Delta 30^{\circ}F$ Secondary Alarm On/ Off $+\Delta 30^{\circ}F$ Aquastat (if used) $+\Delta 30^{\circ}F$						
On/ Off $+\Delta 20^{\circ}F$ Lag Time $+\Delta 30^{\circ}F$ Aquastat (if used) $+\Delta 30^{\circ}F$						
On/ Off + \( \Delta 30 \) F (if used)						
Gain 20 Pump Dev. High 2 °F						
Integral 360 Pump Dev. Low 5 °F						
Derivative 0						

integral	300		Fullip Dev.	LOW	<i>3</i> 1			
Derivative	0							
WATER QUALITY  DHT recommends that a sample of the unit's input water supply be tested to determine if it will have an adverse effect on the unit.  Testing can be via a standard water quality test kit, widely available at retail hardware and home improvement stores. The following questions can be answered by such test kits.								
1. What is the pH of the								
(a pH between 6.5 to 9.5 2. What is the hardness Grains per Gallon (1-10)	of the water?							
3. Is there a water softe	·		□ Yes			□ No		
3a. If yes, what kind?			□ Salt	□ Salt □ No Salt Cher		mical ction	□ Other:	
		SU	JMMARY					
1. Are all the units insta industry best practices?		ce with DHT guidelines	& □ Yes			□ No		
1a. If no, please desc	ribe the issues.							
1b. Who has been contacted? Please provide name & Number for each person contacted. (Check all that apply)								
□ DHT Engineer: □ Mechanical Contracto			ontractor:	ctor:				
□ Controls Engineer:		□ General Contr	ctor:   □ Building Owner:					
□ Plumber:		□ Electrician:						
2. Is there any conflicts Specification or Design		tallation & the Engineer	r's □ Yes			□ No		
2a. If no, please desc	ribe the issues.							
3. Are there any conflict the boiler plant from re in the future?						□ No	,	



3a. If no, please describe the issues.						
3b. Who has been contacted? Please pro	3b. Who has been contacted? Please provide name & Number for each person contacted. (Check all that apply)					
□ DHT Engineer:	□ Mechanical Contrac	tor:	□ Design Engineer:			
□ Controls Engineer:	□ General Contractor:		□ Building Owner:			
□ Plumber:	□ Electrician:					
4. Please outline any exceptions that have	granted by a DHT Engine	er for this installation	if necessary.			
	Other N	lotes:				
	<u> </u>					
	DHT INTERNA	L APPROVAL				
DHT Engineering Sign-off:		Date:				
Notes:						